

Appendix H

Environmental Management Programme

ABBREVIATIONS

Fuels

Abbreviation	Description
VP95	V-Power Unleaded 95
VPR	V-Power Unleaded 93
LRP	Lead Replacement Petrol
VPD	V-Power Diesel
DX	V-Power Diesel Extra

Companies and Organisations

Abbreviation	Company / Organisation	Role
Shell	Shell South Africa Marketing (Pty) Ltd	Client
ERM	Environmental Resources Management Southern Africa (Pty) Ltd	Environmental Consultant
PMC	Project Management Company	
PMC Sub-Supplier	Project Management Company Sub-Supplier	Principal Contractor
PMC HSSE Specialist	Project Management Company Health, Safety, Security and Environment Specialist	
HWDC	Hazardous Waste Disposal Contractor	
DEA&DP	Department of Environmental Affairs and Development Planning	Regulator
DWA	Department: Water Affairs	Regulator

General Abbreviations

Abbreviation	Description
NERA	Network Environmental Risk Assessment
EA	Environmental Authorisation
EMP	Environmental Management Plan
EAPSA	Environmental Assessment Practitioners of South Africa
NEMA	National Environmental Management Act
SANS	South African National Standards
HASP	Health and Safety Plan

Abbreviation	Description
UST	Underground Storage Tank
LEL	Lower Explosive Limit
VOC	Volatile Organic Compound
HSE	Health, Safety, and the Environment
PPE	Personal Protective Equipment
PID	Photoionization Detector
HDPE	High-density Polyethylene
PM	Project Manager
TDS	Total Dissolved Solids

Scientific Abbreviations

Abbreviation	Description
m	meter
l/s	litres per second
mg/l	milligrams per litre

CONTENTS

	<i>ABBREVIATIONS</i>	<i>I</i>
<i>1</i>	<i>INTRODUCTION</i>	<i>2</i>
<i>1.1</i>	<i>DETAILS OF ENVIRONMENTAL PRACTITIONER</i>	<i>3</i>
<i>2</i>	<i>BACKGROUND INFORMATION</i>	<i>4</i>
<i>2.1</i>	<i>SITE SETTING</i>	<i>4</i>
<i>2.2</i>	<i>PURPOSE OF THE EMP</i>	<i>6</i>
<i>2.3</i>	<i>STANDARDS AND GUIDELINES</i>	<i>6</i>
<i>3</i>	<i>ROLES AND RESPONSIBILITIES</i>	<i>7</i>
<i>3.1</i>	<i>PROJECT MANAGEMENT COMPANY</i>	<i>7</i>
<i>3.2</i>	<i>PMC HEALTH, SAFETY, SECURITY AND ENVIRONMENT SPECIALIST</i>	<i>7</i>
<i>3.3</i>	<i>PROJECT MANAGEMENT COMPANY SUB-SUPPLIER</i>	<i>7</i>
<i>4</i>	<i>COMMUNICATION PROCEDURES ON SITE</i>	<i>9</i>
<i>4.1</i>	<i>METHOD STATEMENTS AND EMERGENCY RESPONSE</i>	<i>9</i>
<i>4.2</i>	<i>RECORD KEEPING</i>	<i>9</i>
<i>4.3</i>	<i>PHOTOGRAPHS</i>	<i>9</i>
<i>5</i>	<i>POTENTIAL ENVIRONMENTAL IMPACTS</i>	<i>10</i>
<i>5.1</i>	<i>DESIGN AND PLANNING PHASE</i>	<i>10</i>
<i>5.2</i>	<i>CONSTRUCTION/INSTALLATION PHASE</i>	<i>15</i>
<i>5.3</i>	<i>OPERATIONAL PHASE</i>	<i>21</i>
<i>5.4</i>	<i>DECOMMISSIONING PHASE</i>	<i>26</i>
<i>6</i>	<i>CONTACT DETAILS AND SIGNATURES</i>	<i>31</i>

The following Environmental Management Programme (EMPr) has been prepared by ERM Southern Africa (Pty) Ltd (ERM), for Shell South Africa Marketing (Pty) Ltd (Shell). This Environmental Management Programme (EMPr) has been compiled for the installation of Underground Storage Tanks (USTs) for the storage of fuel at the proposed Shell Service Station in Parklands, Cape Town, Western Cape Province. The construction of the service station will include the following infrastructure:

- 4 x 46m³ usts;
- associated pipelines;
- canopy;
- pump islands and dispensers;
- convenience store;
- rest rooms;
- ATMs;
- fast food restaurant;
- car wash;
- paved forecourt; and
- vehicle access points.

The installation of USTs for fuel storage, triggers the following listed activity in Government Notice R544:

Activity 13, GN R544 : "The construction of facilities or infrastructure for the storage or storage and handling of dangerous goods, where such storage occurs in containers with a combined capacity of 80 cubic meters but not exceeding 500 cubic meters."

This EMP is presented in draft form and will be submitted to the Western Cape Department of Environmental Affairs and Development Planning (DEA&DP). Shell remains responsible for the accuracy and relevance of the information contained in this EMP. The EMP remains a 'live' document and makes provision for updating during the detailed design and planning phase, and incorporation of any relevant condition in the environmental authorisation (EA).

This EMP covers the installation of the USTs as well as the construction of the service station. This includes excavation activities for new below-ground infrastructure including the installation of new USTs. A description of the roles and responsibilities of the various parties involved with these activities has been provided. In addition, the potential environmental impacts and associated mitigation measures have been identified for excavation, UST installation activities as well as the general construction of the service station.

The specified assets will be installed by Shell’s appointed Project Management Company Sub-Supplier, in accordance with Shell’s UST System Installation Scope of Work as well as Shell’s HSSE&SP Control Framework.

The site details are as follows:

Name of the site: Shell Parklands Service Station
Site co-ordinates: 33° 48’5.39’’S and 18° 30’14.25’’E
Date of last EMP Revision: March 2013

1.1 *DETAILS OF ENVIRONMENTAL PRACTITIONER*

ERM were appointed by Shell, to undertake the Basic Assessment process, which includes the preparation of an EMP. ERM has no financial ties to, nor are they a subsidiary, legally or financially, of Shell South Africa Marketing (Pty) Ltd.

The ERM Partner in Charge, Brett Lawson, is a certified environmental assessment practitioner and the project has been conducted in terms of the code of ethics promulgated by the Certification Board for Environmental Assessment Practitioners of South Africa (EAPSA), which includes a requirement for independence.

The project team members include Brett Lawson, and Lindsey Bungartz, see *Table 1.1* below.

Table 1.1 *Details of Environmental Assessment Practitioners*

Name	Brett Lawson
Responsibility	Partner in Charge
Degree	MSc
Professional registration	Certified EAPSA, Pr Sci Nat
Experience in years	21+
Experience	Oil and Gas, Energy
Name	Lindsey Bungartz
Responsibility	Assistant Project Manager
Degree	B.Sc (Hons) (Geology); B.Sc (Hons) (Engineering & Env Geology)
Professional registration	Pr Sci Nat, IAIA
Experience in years	4
Experience	Lindsey has over four years’ experience in environmental consulting including Basic Assessments, Scoping/EIAs and EMPs in South Africa.

2.1

SITE SETTING

The site can be accessed via Sandown Road and Wood Drive (see *Figure 2.1*). The surrounding land use is as follows:

North: vacant
East: residential
West: vacant land followed by residential
South: residential

The site is vacant and has been heavily disturbed through activities such as clearing, dumping and infestation of invasive alien plants.

The site is currently not zoned and a rezoning application is underway in terms of the Land Use Planning Ordinance (LUPO) to allow for the operation of a service station.

Geology

According to the 1: 250 000 Geology Map Series, the site is underlain by sedimentary and volcanic rocks, specifically the Springfontyn formation.

Hydrogeology


According to Groundwater Resources of the Republic of South Africa Map Sheet 2, 1995, borehole yields in the region are between 0.5-2.0 l/s. Total Dissolved Solid (TDS) concentrations are less than 500 mg/l.

According to the Aquifer Classification of South Africa (CSIR, 1999), the regional aquifer is classified as a major aquifer which indicates that the aquifer is a high yielding aquifer system of good water quality.

Furthermore, the regional aquifer is considered to have a moderate vulnerability rating which indicates the likelihood for contamination to reach a specified position in the groundwater system.

Using the classification of the aquifer (major) as well as the vulnerability rating (moderate), the susceptibility rating of the aquifer can be determined using the matrix as provided in the Aquifer Classification of South Africa (CSIR, 1999). The susceptibility rating in this classification system is defined as the qualitative measure of the relative ease with which a groundwater body can be potentially contaminated by anthropogenic activities. The susceptibility rating for the site is high.

Figure 2.1 Ortho Locality Map showing the location of the proposed Service Station and UST installation



2.2 *PURPOSE OF THE EMP*

This EMP is a delivery mechanism for environmental mitigation measures that should be implemented during the UST installation works and the construction of the Service Station. The EMP is, therefore, an environmental management tool used to ensure that undue or reasonably avoidable adverse environmental impacts are prevented and positive benefits of the project are enhanced.

The overall aims of this EMP are to:

- enable continuing compliance with South African environmental legislation and Shell's policies and procedures;
- provide assurance to regulators and stakeholders that the requirements with respect to environmental and social performance will be met;
- allow employees and contractors to become familiar with the environmental procedures to be followed and facilitate their compliance with the recommendations made within this document;
- define roles and responsibilities and facilitate understanding by employees and contractors; and
- facilitate monitoring to assess whether management actions are being implemented.

2.3 *STANDARDS AND GUIDELINES*

The legal and administrative requirements that are relevant to the installation of a UST at the facility are as follows:

- National Environmental Management Act (NEMA) (Act No. 107 of 1998), as amended;
- NEMA EIA Regulation, 2010 (Government Notice R544- listed Activity 42);
- National Water Act (Act No. 36 of 1998);
- National Building Regulations and Standards Act (Act No. 103 of 1977);
- Occupational Health and Safety Act (No. 85 of 1993);
- Noise Control Regulations (PN 5309 of 1998);
- South African National Standards (SANS): Noise, Pipework, Storage of Dangerous Goods in USTs, Portable rechargeable fire extinguishers; and
- Employment Equity Act No 55 of 1998.

It is the responsibility of Shell to ensure that all relevant legal requirements are met during the installation of the USTs and construction of the service station.

The following parties will be involved in the installation of the USTs. Shell has formal contracts in place with all the relevant contractors and consultants.

3.1 PROJECT MANAGEMENT COMPANY

The Project Management Company (PMC) has been appointed by Shell and is responsible for the following:

- project mobilisation and implementation;
- overall project management of the works and PMC Sub-Supplier coordination;
- co-ordinating the UST installation works and ensuring appointment of the PMC Sub-Supplier;
- discuss with the PMC Sub-Supplier at the pre-construction meeting the disposal options for groundwater should it be encountered, and should dewatering be necessary;
- reviewing the Sub-supplier's safe work practices and procedures; and
- conducting random compliance audits during the UST installation (checking permits to work etc.).

3.2 PMC HEALTH, SAFETY, SECURITY AND ENVIRONMENT SPECIALIST

The Health, Safety, Security and Environment (HSSE) Specialist will be responsible for the following:

- reviewing and approving the site Health and Safety Plan (HASP);
- ensuring that the contractor complies with the requirements of the Occupational Health and Safety Act during construction; and
- ensuring that the contractor complies with the requirements of the Shell HSSE & Social Performance (SP) Control Framework.

3.3 PROJECT MANAGEMENT COMPANY SUB-SUPPLIER

The Project Management Company Sub-Supplier, hereafter referred to as the PMC Sub-Supplier is the Principal Contractor on site and is responsible for all works performed on site, including overseeing the excavation works and the installation of the new USTs and associated infrastructure. The PMC Sub-Supplier is also responsible for the following:

- producing a Health and Safety Plan (HASP) and schedule for all works to be performed on site;

- complying with the Shell HSSE & SP Control Framework and conditions of the contract;
- ensuring the site is barricaded and secured to prevent public access during construction;
- coordinating the safe installation of the USTs and associated infrastructure;
- ensuring the area is safe for excavation (utility clearance and electrical lock out, barricading and signage), excavation planning, managing the excavation process and tank installation process, safe placement/storage of stockpiled soil, backfilling, permitting and health & safety oversight;
- discussing with the PMC at the pre-construction meeting the disposal options for groundwater should it be encountered, and should dewatering be necessary;
- identify and nominate a suitable disposal methodology for water pumped from excavations;
- pumping of water from excavations to a water storage tank, if required; and
- issuing original disposal certificates to Shell and copies to the Environmental Consultant.

4 COMMUNICATION PROCEDURES ON SITE

4.1 METHOD STATEMENTS AND EMERGENCY RESPONSE

Any contractors employed will be required to provide method statements for specific activities on request of the PMC or Shell. A method statement describes the scope of the intended work in a step by step description to ensure that those involved understand the Contractor's intentions. This will enable them to assist in devising any mitigation measures which would minimise environmental impact during these tasks.

This includes the procedures to be followed in the event of a spill or environmental incident (ie contacting the relevant emergency response personnel and emergency services).

4.2 RECORD KEEPING

All records related to the implementation of this EMP (e.g. audit reports, incident reports, etc.) must be filed by Shell in a safe place where they can be easily retrieved. These records should be kept for two years and should, at any time, be available for scrutiny by relevant authorities.

4.3 PHOTOGRAPHS

It is recommended that photographs be taken of the site by the PMC Sub-Supplier, the PMC, and/or Environmental Consultant prior to, during and immediately after UST installation, as a visual reference. These photographs should be stored with other records related to this EMP.

The section below identifies the potential significant impacts associated with excavation activities for the installation, and operation of the new Shell Service Station, as well as the proposed mitigation measures and responsible parties.

This EMP is presented in a tabular format section under the following headings:

- Design and Planning Phase;
- Installation/ Construction Phase; and
- Operation Phase

5.1 DESIGN AND PLANNING PHASE

5.1.1 Site Access

To assist with the traffic flow and remain compliant with the Provincial Road Access Guidelines document, design phase mitigation measures have been recommended by the Traffic Specialist, given the current site layout plan.

Shell must apply to the City of Cape Town for site access onto Sandown Rd and Wood Drive. During this application process, the recommendations made by the Traffic Specialist will be considered by the City of Cape Town and Shell. The City of Cape Town will confirm which of the recommendations must be implemented and who will be responsible for the implementation.

These recommendations include:

- Traffic lights must be installed at the Sandown Road/ Wood Drive intersection;
- A left-in left- out access must be constructed on Wood Drive midway between Sandown Road and Thetford Road which can accommodate heavy vehicles (fuel delivery trucks);
- A traffic circle must be built at the Wood Drive/ Thetford Road intersection to allow U- turns and to accommodate fuel delivery trucks; a bus/ mini- bus embayment be investigated on Sandown Road or Wood Drive in proximity to the proposed development;
- And the existing paved sidewalks should be incorporated into the design of the roundabout and that a paved sidewalk be constructed on the eastern side of Wood Drive to link with existing sidewalks.

Once Shell have obtained access permission from the City of Cape Town, the EMP and the Final Site Layout Plan must be updated to reflect any revised mitigation or changes to the Layout.

In order to ensure compliance with Shell's environmental policy as well as environmental legislation requirements, the following actions are applicable to the planning phase for installation activities.

Design and Planning Phase							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required / Key Controls			
1.	Planning	Notify all registered Interested and Affected Parties of Environmental Authorization (EA)	1.1	<ul style="list-style-type: none"> Notify all registered I & APs and key stakeholders of the opportunity to appeal against the EA. 	Copy of signed EMP is available on site	ERM	Prior to the start of the works
		Ensure compliance with legal and other permitting requirements	1.2	<ul style="list-style-type: none"> Ensure that relevant legal requirements have been met. 	Relevant documentation on record	Shell	Prior to the start of the works
		Schedule site preparations	1.3	<ul style="list-style-type: none"> Prepare a project schedule to coordinate vehicle movements, deliveries and construction activities to minimise noise emissions and minimise traffic congestion. 	Project schedule sign-off	Shell	Prior to construction/ installation
2.	Design	Minimize visual impact on the surrounding residential areas (sensitive receptors)	2.1	<ul style="list-style-type: none"> Commercial buildings should ideally be clustered, possibly around an internal court, to avoid the visual scatter of isolated buildings on the site. 	Approved site plan	Shell and PMC	Prior to the start of the works
			2.2	<ul style="list-style-type: none"> The facades should be modulated to provide 			

Design and Planning Phase							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required / Key Controls			
			2.2	<p>scale in sympathy with the surrounding residential development.</p> <ul style="list-style-type: none"> Consideration should be given to introducing pitched roofs to be more congruent with the surrounding roofscape, where Shell's design guidelines permit deviations. 		Shell and PMC	Prior to the start of the works
			2.3				
			2.4	<ul style="list-style-type: none"> There should be no access roads, parking bays, wash bays or detail bays within the 5m building line to allow adequate space for a tree-planted buffer strip on the eastern and southern boundaries of the site. 			
			2.5	<ul style="list-style-type: none"> A dense tree-planting belt should be created on the perimeter between the filling station and the adjacent residential development. The Sandown Road and Wood Drive street frontages should also be landscaped. 	Landscape Plan	Shell and PMC	
			2.6	<ul style="list-style-type: none"> A landscape plan should be prepared and form part of the building plan submission to the local authority. 			
			2.7	<ul style="list-style-type: none"> As far as possible, all yards and storage areas to be enclosed by masonry walls or screens. 			
			2.8	<ul style="list-style-type: none"> The parking bays should be paved with brick or other unit pavers to minimise expansive asphalt areas. 			
			2.9	<ul style="list-style-type: none"> External lighting should be confined to the dispensing forecourt, commercial outlets and other essential areas. 			
			2.10	<ul style="list-style-type: none"> Lights should be low-level, where possible, and fitted with reflectors to avoid light spillage. 			
			2.11	<ul style="list-style-type: none"> Lights and signage should be fixed to buildings or walls, where possible, to avoid unnecessary masts and visual clutter. 			
			2.12	<ul style="list-style-type: none"> Signage related to the enterprise should be confined to the tower, canopy and entrances. Other corporate or advertising signage and flags should be avoided or restricted. 			

Design and Planning Phase							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required / Key Controls			
3.	Notification of commencement of construction	Notify DEA&DP of the commencement date of construction activities	3.1	<ul style="list-style-type: none"> Notify DEA&DP in writing, at least 10 days prior to commencement of site preparation. 	Proof of communication	Shell	14-days in advance of commencement of construction/ installation
4.	Method Statements	Draft and approve method statements	4.1	<p>The following method statements are required:</p> <ul style="list-style-type: none"> site layout and establishment; storage and use of hazardous substances; storage and release/ collection of effluent; solid waste control system; fire control and emergency procedures; and oil water separator. 	Method statement sign-off	Shell	Prior to commencement of construction/ installation

In order to ensure compliance with Shell's environmental policy as well as environmental legislation requirements, the following actions are applicable to the installation phase of the USTs as well as the general construction of the service station.

UST INSTALLATION AND SERVICE STATION CONSTRUCTION							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
1.	Compliance with EMP	Confirm Shell's and contractors' commitment to adherence of EMP.	1.1 1.2 1.3	<ul style="list-style-type: none"> Ensure that approved EMP is available on site. Ensure that equipment is in place to meet EMP. Signed commitment of compliance with the EMP, from all parties. 	Copy of signed EMP is available on site.	Shell and PMC	Prior to the start of construction
2.	Impacts on existing infrastructure, services and servitudes	Avoid damage or destruction of existing infrastructure on or in the vicinity of the site.	2.1 2.2	<ul style="list-style-type: none"> Prior to beginning any excavation or drilling activities the person(s) conducting the task must be familiar with the location of buried utilities that may be present around the site, (including water, electricity, sewage, gas, compressed air, communication). Shell's procedures for Electrical Safety must be adhered to (see Annex C). 	Visual inspection Incident Report	PMC and PMC Sub-Supplier	Prior to the start of construction
3.	Traffic impacts associated with the asset delivery and required construction material	Manage any potential traffic congestion.	3.1 3.2 3.3 3.4 3.5	<ul style="list-style-type: none"> Co-ordination of movement of vehicles on and off site to reduce risks and prevent congestion on roads in the vicinity of the site. No vehicles or machinery should be serviced or refuelled onsite. Peak traffic hours should be avoided. Large vehicle turning must take place onsite and not in the adjacent roads. In cases where activities may obstruct traffic, local traffic officials must be contacted. 	Incident Report	PMC and PMC Sub-Supplier	Throughout construction phase
4.	Noise impacts associated with construction activities	Manage any potential noise impacts.	4.1 4.2 4.3 4.4 4.5 4.6 4.6 4.7	<ul style="list-style-type: none"> Work should occur during daylight hours only between sunrise and sunset, on week days only. Site personnel are to wear the appropriate PPE, if and when required. Noise levels must comply with the SANS 100103 - 0994 (recommended noise levels). The contractor will adhere to local authority by-laws relating to noise control. Mechanical equipment with lower sound power levels will be selected to ensure that the permissible occupation noise-rating limit of 85 dBA is not exceeded. Equipment will be fitted with silencers as far as possible to reduce noise. All equipment to be adequately maintained and kept in good working order to reduce 	Incident Report	PMC and PMC Sub-Supplier	Throughout construction phase

UST INSTALLATION AND SERVICE STATION CONSTRUCTION

Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required/ Key Controls			
			4.8	noise.			
			4.9	<ul style="list-style-type: none"> Neighbouring landowners must be informed prior to any very noisy activities eg high intensity drilling. A grievance procedure will be established whereby noise complaints can be received, recorded and responded to appropriately. 	Grievance Procedure		
5.	Soil and Groundwater Contamination	To minimize the likelihood of soil and groundwater contamination	5.1	<ul style="list-style-type: none"> All pipework will be double walled and comply with SANS 62- 1 and 2, SANS 1132 (pipework). 	Approved site plan Visual Inspection Incident Report	Shell, PMC and PMC Sub-Supplier	Throughout construction phase
			5.2	<ul style="list-style-type: none"> All fire extinguishers must comply with SANS 1151 (Portable rechargeable fire extinguishers). 			
			5.3	<ul style="list-style-type: none"> The UST installation must comply with SANS 10089 part 1 (storage of dangerous goods in USTs). 			
			5.4	<ul style="list-style-type: none"> The USTs must have a secondary containment area to prevent subsurface leaks from seeping directly into the ground. 			
			5.5	<ul style="list-style-type: none"> An appropriate storm water management system must be included in the final site layout. 			
			5.6	<ul style="list-style-type: none"> The design must ensure that all runoff from the forecourt is directed into the storm water management system, which must include an oil/water separator. 			
			5.7	<ul style="list-style-type: none"> The buildings will comply with the National Building Regulations and Standards Act No. 103 of 1977. 			
			5.8	<ul style="list-style-type: none"> All construction vehicles will be properly maintained to prevent leaks. 			
			5.9	<ul style="list-style-type: none"> Cement mixing must be confined to a designated area and must be undertaken on an impervious surface. 			
			5.10	<ul style="list-style-type: none"> All fuel stored on site must be kept in a bunded containment area. 			
			5.11	<ul style="list-style-type: none"> Drip trays are to be utilised during daily greasing and re-fuelling of machinery and to catch incidental spills and pollutants. 			
			5.12	<ul style="list-style-type: none"> Drip trays are to be inspected on a weekly basis for leaks and effectiveness, and emptied when necessary. This is to be closely monitored during rain events to prevent 			

UST INSTALLATION AND SERVICE STATION CONSTRUCTION							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
				overflow.			
6.	Dust control	Limit fugitive dust emissions	6.1	<ul style="list-style-type: none"> The PMC Sub-supplier will take appropriate measures to minimise the generation of dust as a result of the works. Such measures may include dampening of surfaces with water. 	Visual inspection Grievance Report	PMC and PMC Sub-Supplier	Throughout construction phase
			6.2	<ul style="list-style-type: none"> Any complaints received from neighbours must be reported to Shell and measures must be taken to limit dust. 			
7.	Access control	Minimise health and safety risks to onsite personnel and the public.	7.1	<ul style="list-style-type: none"> The site must be fenced off to prevent unauthorised access during construction. All visitors must report to the site office. 	Incident Report	PMC and PMC Sub-Supplier	Throughout construction phase
8.	Waste generation	<p>Minimize the generation of solid and liquid waste, incl. hazardous waste, which may contaminate the receiving environment (soil, groundwater, sensitive habitats) and adjacent properties.</p> <p>Limit the potential for site pollution and the accumulation of refuse materials on site.</p>	8.1	<ul style="list-style-type: none"> All hazardous material is transported to a hazardous waste site for disposal by a licensed removal contractor. 	Waste disposal manifest documentation from waste removal contractor. Visual inspection	PMC, PMC Sub-Supplier and Hazardous Waste Disposal Contractor	Throughout construction phase
			8.2	<ul style="list-style-type: none"> The rubble is disposed of at a licensed municipal landfill. 			
			8.3	<ul style="list-style-type: none"> Bins/skips shall not be used for any purpose other than waste collection and shall be emptied on a regular basis. 			
			8.4	<ul style="list-style-type: none"> All off-cuts must be reused where possible or recycled. 			
			8.5	<ul style="list-style-type: none"> Soil from excavation activities must be reused as fill elsewhere on the site 			
			8.6	<ul style="list-style-type: none"> Follow Shell's standard procedure for Waste Management (see <i>Annex A</i>) 			
9.	Occupational Health and Safety	To ensure safe handling and installation of the UST and construction of the service station.	9.1	<ul style="list-style-type: none"> All employees, contractors and sub-contractors must comply with Shell's Health and Safety Policy. 	Visual inspection	PMC and PMC Sub-Supplier	Throughout construction phase
			9.2	<ul style="list-style-type: none"> Follow Shell's standard procedures for Lifting and Hoisting (see <i>Annex A</i>) 			
			9.3	<ul style="list-style-type: none"> Follow Shell's standard procedures for Excavations (see <i>Annex A</i>) 			
			9.4	<ul style="list-style-type: none"> All contractors, consultants and labourers must ensure that the necessary personal protective equipment (PPE) is worn on site. 			
			9.5	<ul style="list-style-type: none"> The construction site must be fenced off to prohibit unauthorised access and site access must be strictly controlled. 			
			9.6	<ul style="list-style-type: none"> Open excavations must be clearly marked. 			
			9.7	<ul style="list-style-type: none"> Appropriate health and safety signage must be displayed on site. 			

UST INSTALLATION AND SERVICE STATION CONSTRUCTION							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
10.	Confined Space Work	Prevent/ reduce the risk of incidences related to working in confined spaces.	10.1	<ul style="list-style-type: none"> Shell's standard procedures for Confined Work Space must be adhered too (see Annex C). 	Incident Report	PMC and PMC Sub-Supplier	Throughout construction phase
11.	Stakeholder Consultation	To provide surrounding residents with regular information on the progress of work and its implications; and manage disputes between stakeholders and contractors/ developer.	11.1	<ul style="list-style-type: none"> Develop a grievance procedure to ensure fair and prompt resolution of problems arising from the project. 	Grievance Procedure documentation	Shell and PMC	Throughout construction phase
			11.2	<ul style="list-style-type: none"> Maintain full written records of each grievance case and the associated process of resolution and outcome for transparent, external reporting. 			
12.	Air Quality	Minimize impact on Air Quality	12.1	<ul style="list-style-type: none"> Dust suppression methods, such as wetting or laying straw, should be applied where there are large tracts of exposed surfaces. 	Visual inspection	Shell and PMC	Throughout construction phase
			12.2	<ul style="list-style-type: none"> Stock piles and spoil heaps must be covered with tarpaulins or straw to prevent fugitive dust. 			
			12.3	<ul style="list-style-type: none"> All construction vehicles must be appropriately maintained to minimise exhaust emissions 			
13.	Vegetation Loss	Increase vegetation on site	13.1	<ul style="list-style-type: none"> Indigenous, low maintenance and water-wise landscape design must be included in the final design. 	Visual inspection and approved site plan	Shell and PMC	Throughout construction phase
14.	Employment Creation	Enhancement of employment benefits	14.1	<ul style="list-style-type: none"> Appointed contractors must comply with Shell's employment equity policy. 	Shell's Equity Policy	Shell and PMC	Throughout construction phase
			14.2	<ul style="list-style-type: none"> As far as possible, local employment must be used to fill any vacant construction jobs. 			
			14.3	<ul style="list-style-type: none"> No employment applications may take place at the entrance to the site, formal employment channels must be used. 			
15.	Loss of Cultural or Heritage Resources	Legal Compliance and Heritage Conservation	15.1	<ul style="list-style-type: none"> If an artefact of potential historical significance is uncovered during construction, Heritage Western Cape must be notified immediately. 	Visual inspection	Shell and PMC	Throughout construction phase
16.	Visual Impact	Minimize visual impact associated with construction activities	16.1	<ul style="list-style-type: none"> The construction site, material stores, stockpiles and lay-down area should be kept tidy. 	Visual inspection	Shell and PMC	Throughout construction phase
			16.2	<ul style="list-style-type: none"> Measures to control wastes and litter should be included in the contract specification documents 	Contract specification document		
			16.3	<ul style="list-style-type: none"> Wind-blown dust from stockpiles and construction activities, should be controlled. 	Grievance Procedure documentation and		
			16.4	<ul style="list-style-type: none"> An environmental management plan (EMP) 	Visual inspection		

UST INSTALLATION AND SERVICE STATION CONSTRUCTION

Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
				should be prepared and an environmental control officer (ECO) employed for the duration of the construction.			

OPERATIONAL PHASE

In order to ensure compliance with Shell's environmental policy as well as environmental legislation requirements, the following generic and specific requirements are applicable during the operational phase of the USTs and the service station.

OPERATIONAL PHASE							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
1.	Health and Safety	Minimize occupational risk to employees as well as surrounding land users and occupiers.	1.1	<ul style="list-style-type: none"> Relevant operational staff must receive training on the correct operation of the storage tanks, as well as maintenance and repair procedures when leaks are detected. 	At discretion of facility SHEQ Manager.	Shell	Throughout operation phase
			1.2	<ul style="list-style-type: none"> An emergency response plan must be available on site and employees must be familiar with the plan. 			
			1.3	<ul style="list-style-type: none"> The correct PPE should be used on the site. 			
			1.4	<ul style="list-style-type: none"> Appropriate Health & Safety signage must be placed on and around the tank. 			
			1.5	<ul style="list-style-type: none"> Fire extinguishers and sand bags must be readily available onsite and easily accessible. 			
			1.6	<ul style="list-style-type: none"> Fire fighting equipment must comply with SANS 1151 (Portable rechargeable fire extinguishers - Halogenated hydrocarbon type extinguishers), and be inspected regularly. 			
			1.7	<ul style="list-style-type: none"> No smoking may be permitted on site. 			
			1.8	<ul style="list-style-type: none"> No cell phones may be used during fuel dispensing. 			
			1.9	<ul style="list-style-type: none"> Overfill and spillages during tanker refuelling and fuel dispensing should be prevented by the installation of automatic cut off devices. 			
			1.10	<ul style="list-style-type: none"> Tanker delivery drivers must be present during delivery of fuel with the emergency cut off switch and a fire extinguisher. 			
			1.11	<ul style="list-style-type: none"> A closed coupling must be used when fuel is being transferred from the bulk delivery vehicle to the USTs to prevent fugitive emissions. 			

OPERATIONAL PHASE							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
2.	Soil and Groundwater Contamination	Minimise impact to soil and/ or groundwater that may occur as a result of leaks	2.1	<ul style="list-style-type: none"> Regular inspection of all pipes, tanks and other associated infrastructure. 	Incident reporting and waste documentation	Shell	Throughout operation phase
			2.2	<ul style="list-style-type: none"> Accidental spills that occur outside of the bund area must be contained and prevented from entering the stormwater system. 			
			2.3	<ul style="list-style-type: none"> Spills must be treated with the appropriate spill absorbent. 			
			2.4	<ul style="list-style-type: none"> Where necessary, spill absorbent must be removed by a certified hazardous waste removal company. 			
			2.5	<ul style="list-style-type: none"> Any significant spills or leak incidents must be reported in terms of the National Environmental Management Act and the Water Act. 			
			2.6	<ul style="list-style-type: none"> USTs must be fitted with automatic leak detectors that alert management to a leak. 			
			2.7	<ul style="list-style-type: none"> Fuel dispenser pumps must be located on a hardened surface to contain spillages. 			
			2.8	<ul style="list-style-type: none"> The accumulated contents of the oil/ water separator must be removed by an accredited company. 			
			2.9	<ul style="list-style-type: none"> The oil/ water separator must be inspected regularly to ensure that it is functioning at all times. 			
			2.10	<ul style="list-style-type: none"> Water discharged from the oil/ water separator must be monitored to ensure it meets the required standard. 			
			2.11	<ul style="list-style-type: none"> Overfill and spillages during tanker refuelling and fuel dispensing should be prevented by the installation of automatic cut off devices. 			
			2.12	<ul style="list-style-type: none"> Tanker delivery drivers must be present during delivery of fuel with the emergency cut off switch. 			
			2.13	<ul style="list-style-type: none"> In the event of the pump dispenser or the hoses being knocked over or ripped off, the fuel supply must be cut off by shear-off valves. 			
			2.14	<ul style="list-style-type: none"> All forecourt staff must undergo appropriate training, which must include training to prevent spillages during fuel dispensing. 			
			2.15	<ul style="list-style-type: none"> The USTs, pipelines and other associated infrastructure must be inspected regularly for leaks and to ensure structural integrity 			

OPERATIONAL PHASE							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
2.	Soil and Groundwater Contamination	Minimise impact to soil and/ or groundwater that may occur as a result of leaks	2.16	<ul style="list-style-type: none"> A closed coupling must be used when fuel is being transferred from the bulk delivery vehicle to the USTs. 	Emergency Response Plan		Throughout operation phase
			2.17	<ul style="list-style-type: none"> An Emergency Response Plan must be in place for the site, this must clearly describe emergency procedures and include emergency contact numbers. 			
			2.18	<ul style="list-style-type: none"> If contamination or leakage is detected, Shell's Emergency Response Plan must be followed. 	Remediation Plan		
			2.19	<ul style="list-style-type: none"> Following a leak or accidental spill, a remediation plan must be compiled and executed. 			
			2.20	<ul style="list-style-type: none"> Accidental spills that may occur on the forecourt must be cleaned up immediately using a spill absorbent, which must then be removed by a licenced contractor. 			
			2.21	<ul style="list-style-type: none"> Fuel stock must be monitored on a daily basis and these records must be kept on site 			
			2.22	<ul style="list-style-type: none"> USTs must have corrosion protection. 			
			2.23	<ul style="list-style-type: none"> Inspection wells will be installed within the UST containment area, at all four corners of the containment area. These wells must be inspected on a monthly basis so that leaks can be detected early. 			
3.	Traffic associated with the bulk delivery of diesel	Reduce any traffic congestion.	3.1	<ul style="list-style-type: none"> Delivery times should be scheduled so that they do not conflict with other deliveries/ removals. 	Incident reporting	Shell	Throughout operation phase
			3.2	<ul style="list-style-type: none"> There is to be sufficient turning space for delivery vehicles. 			
4.	Air Quality	Minimize impact on Air Quality	4.1	<ul style="list-style-type: none"> USTs to be fitted with breather pipes. 	Visual inspection	Shell	Throughout operation phase
			4.2	<ul style="list-style-type: none"> Vent pipes to be fitted such that they face away from the neighbouring residential areas. 			
			4.3	<ul style="list-style-type: none"> All Shell delivery vehicles will be adequately maintained to reduce exhaust emissions. 			

OPERATIONAL PHASE							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment / Actions Required / Key Controls			
5.	Employment Creation	Maximize employment benefits	5.1	<ul style="list-style-type: none"> All recruitment must be in-line with Shell's Employment Equity Policy. 	Shell's Employment Equity Policy	Shell	Throughout operation phase
			5.2	<ul style="list-style-type: none"> The policy will also promote the employment of women to ensure that gender equality is attained as defined in the Employment Equity Act No 55 of 1998. 			
			5.3	<ul style="list-style-type: none"> Where possible, priority should be given to job seekers from the local area. 			
			5.4	<ul style="list-style-type: none"> Shell must build the capacity of employees through development plans, technical, health and safety training and provide them with relevant training certificates. 	Certificates		
6.	Noise	Minimize noise pollution	6.1	<ul style="list-style-type: none"> A grievance procedure will be established whereby noise complaints can be received, recorded and responded to appropriately. 	Grievance Procedure	Shell	Throughout operation phase
			6.2	<ul style="list-style-type: none"> Equipment such as mechanical equipment, extraction fans, refrigerators that are fitted with noise reduction facilities (e.g. side flaps, silencers etc) must be used as per operating instructions and maintained properly. 			
			6.3	<ul style="list-style-type: none"> Noise levels should comply with the SANS Code of Practice 100103 - 0994 (recommended noise levels). 			
			6.4	<ul style="list-style-type: none"> Local by-laws for noise levels must be adhered to. 			
			6.5	<ul style="list-style-type: none"> Noise, especially at night, should be kept to a minimum. 			
7.	Visual	Minimize visual impact associated with the day to day operations	7.1	<ul style="list-style-type: none"> Litter and waste should be effectively managed to avoid visual problems in the area. 	Grievance Procedure	Shell	Throughout operation phase
			7.2	<ul style="list-style-type: none"> Buildings and landscaping should receive on-going maintenance to avoid visual decay. 	Visual inspection		
			7.3	<ul style="list-style-type: none"> Buildings and landscaping should receive on-going maintenance to avoid visual decay. 			

5.4

DECOMMISSIONING PHASE

A decommissioning EMPr has been included below. It must however be noted that this EMPr must be updated prior to decommissioning since a significant amount of time would have lapse by the time the service station is decommissioned. Shell must liase with DEA&DP prior to decommissioning to confirm decommissioning requirements. A detailed rehabilitation plan should also be developed prior to decommissioning of the tank area.

DECOMMISSIONING PHASE							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required/ Key Controls			
1.	Update EMPr	Ensure that the EMPr is up-to-date and appropriate for the decommissioning task	1.1 1.2 1.3 1.4	<ul style="list-style-type: none"> Ensure that the up-dated and approved EMPr is available on site. Ensure local environmental authorities (DEA&DP) have been informed about the decommissioning activities. Ensure that equipment is in place to meet EMPr and excavation plan requirements. Signed commitment from any sub-contractors to compliance with EMPr. 	Copy of signed EMPr is available on site	Shell and Contractor	Prior to decommissioning phase
2.	Traffic impacts associated with the UST removal and required machinery.	Manage any potential traffic congestion.	2.1 2.2 2.3 2.4 2.5	<ul style="list-style-type: none"> Co-ordination of movement of vehicles on and off site to reduce risks and prevent congestion on roads in the vicinity of the site. No vehicles or machinery should be serviced or refuelled onsite. Peak traffic hours should be avoided. Large vehicle turning must take place onsite and not in the adjacent roads. In cases where activities may obstruct traffic, local traffic officials must be contacted. 	Incident Report	Contractor	Throughout decommissioning phase
3.	Noise impacts associated with decommissioning activities.	Manage any potential noise impacts.	3.1 3.2 3.3 3.4 3.5 3.6	<ul style="list-style-type: none"> Informing surrounding businesses about the decommissioning and the expected duration thereof. Decommissioning activities to occur during working hours only (8am- 5pm). Contractors to be conscious of the noise generated during their decommissioning activities, and should limit excessive noise wherever possible. Where possible, decommissioning equipment should be installed with silencers. Ear plugs and other applicable Personal Protection Equipment must be used by workers onsite, as required. The applicant will adhere to local authority by-laws relating to noise control. 	Incident Report	Contractor and/or Shell	Throughout decommissioning phase
4.	Refuse (refers to all general refuse).	Limit the potential for site pollution and the accumulation of refuse materials on site.	4.1 4.2 4.3 4.4	<ul style="list-style-type: none"> Additional covered bins must be made available on site. All refuse must be removed from site by the contractor and disposed of at a registered facility. Daily inspection must be undertaken of the proposed site and immediate surrounds. All excavation rubble must be collected into a skip and disposed of, as and when required. 	Visual inspection	Contractor and/ or Shell	Throughout decommissioning phase

DECOMMISSIONING PHASE

Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required/ Key Controls			
5.	Dust control	Limit fugitive dust emissions	5.1	<ul style="list-style-type: none"> The Contractor will take appropriate measures to minimise the generation of dust as a result of the works. Such measures may include wetting of surfaces and covering of soil stockpiles. 	Visible fugitive dust	Contractor	Throughout decommissioning phase
			5.2	<ul style="list-style-type: none"> Any complaints received from neighbours must be reported to Shell and measures must be taken to limit dust. 			
6.	Access control	Minimise health and safety risks to onsite personnel and the public.	6.1	<ul style="list-style-type: none"> The work area must be fenced to prevent unauthorized access to working areas. 	Incident Report	Contractor	Prior to and throughout decommissioning
			6.2	<ul style="list-style-type: none"> Only designated workers, supervision and nominated personnel will be allowed in work areas. 			
			6.3	<ul style="list-style-type: none"> Relevant signage must be placed in and around the proposed site, for purposes of awareness. 			
7.	Soil	Minimize soil contamination.	7.1	<ul style="list-style-type: none"> Residual product will be removed from the USTs and associated infrastructure and the USTs will be degassed before removal. 	Visual assessment on site and incident report. The removal of soil from the UST excavation must be in accordance with the specifications of the excavation plan.	Removal Contractor, Environmental Control Officer, Hazardous Waste Disposal Contractor and Shell	Throughout decommissioning phase
			7.2	<ul style="list-style-type: none"> Soil samples will be obtained from the base and sides of the UST excavation to verify that the site is unimpacted and does not pose a contamination risk to human or the environment. 			
			7.3	<ul style="list-style-type: none"> Waste manifest documentation must be forwarded to Shell. 			
			7.4	<ul style="list-style-type: none"> Backfill material must be unimpacted. 			
			7.5	<ul style="list-style-type: none"> ERM will be onsite to screen soil VOC concentrations to ensure appropriate handling of impacted soil (ie bioremediation at an appropriately licensed facility) or reuse of the soil as backfill onsite. 			
8	Groundwater	Minimize groundwater contamination during or after decommissioning.	8.1	<ul style="list-style-type: none"> Any contaminated soil must be removed and disposed of by the Hazardous Waste Disposal Contractor to prevent potential impacts on groundwater. 	Visual assessment on site and incident report	Removal Contractor, Environmental Control Officer, Hazardous Waste Disposal Contractor and Shell	Throughout decommissioning phase
			8.2	<ul style="list-style-type: none"> Records must be maintained by the Removal Contractor indicating where the material came from and that it is not contaminated. 			
			8.3	<ul style="list-style-type: none"> A water tank will be present on site in the event that groundwater has to be pumped out of the UST excavation and into a water tank. 			
			8.4	<ul style="list-style-type: none"> If any pollution/ contamination of water resources or soil is detected during the decommissioning of the tanks, the Department of Water Affairs need to be informed and appropriate remediation measures should take place. 			

DECOMMISSIONING PHASE							
Activity/Aspect		Objective	Actions to be undertaken to Mitigate Environmental Impact		Parameters for Monitoring	Responsibility	Frequency / Timing
#	Description		#	Commitment/ Actions Required/ Key Controls			
9.	Safe handling of the UST	Minimise risk of spillage during tank removal	9.1 9.2 9.3	<ul style="list-style-type: none"> Ensure fuel has been removed from the UST. Pipes and vents must be disconnected and removed before the tank is lifted. The UST must be securely fastened before transportation via truck from the site. 	Visual assessment	Removal Contractor, Environmental Consultant, and Shell	Throughout decommissioning phase
10.	Waste generation	Minimize the generation of solid and liquid waste, incl. hazardous waste, may contaminate the receiving environment (soil, groundwater, sensitive habitats) and adjacent properties. The old tanks, pipes and pumps are the primary "waste" generated during decommissioning together with minor quantities of rubble. Contaminated soil and groundwater may also be present.	10.1 10.2 10.3	<ul style="list-style-type: none"> All hazardous material is transported to a registered hazardous waste site for disposal by a licensed contractor. The rubble is disposed of at a registered landfill site, with proof of disposal certificates submitted to Shell. Solid waste must be properly managed and disposed of in a licensed waste disposal facility and must comply with relevant legislation. 	Visual inspection	Removal Contractor and Hazardous Waste Disposal Contractor	Throughout decommissioning phase
11.	Impacts on existing infrastructure, services and servitudes	Avoid damage or destruction of existing infrastructure in the near vicinity of the proposed activities.	11.1 11.2 11.3	<ul style="list-style-type: none"> All underground utilities will be located prior to excavation or drilling. Prior to beginning any excavation or drilling activities the person(s) conducting the demolition must be familiar with the location of buried utilities that may be present around the site. These include water, electricity, sewage, gas, compressed air, communication and, close circuit television. Should existing infrastructure need to be interrupted for decommissioning purposes, prior approval must be received from the relevant parties, before commencing with decommissioning. 	Visual inspection and incident report	Removal Contractor, and Shell	Throughout decommissioning phase
12.	Visual impact	Minimizing visual impact to surrounding receptors	12.1 12.2 12.3	<ul style="list-style-type: none"> Fencing of decommissioning area and attaching shade cloth, where necessary. At the end of the life of the project unneeded structures should be demolished and removed from the site. Unneeded roads, parking and other paved areas should be broken up and the site re-instated or redeveloped. 	Visual inspection	Removal Contractor, and Shell	Throughout decommissioning phase
13.	Vibrations	Minimizing the impacts of vibrations on surrounding receptors	13.1 13.2 13.3	<ul style="list-style-type: none"> Decommissioning activities causing vibration will only be undertaken during working hours only (8am- 5pm). Equipment will be used as per operating instructions and maintained properly during project works The applicant will adhere to local authority by-laws relating to noise control. 	Visual inspection and incident report	Removal Contractor, and Shell	Throughout decommissioning phase

Table 5.1 *Emergency Contact Numbers (To be completed by the PMC)*

Organisation:	Contact Number:
Shell:	
PMC:	
HWDC:	
Provincial Dept. of Environmental Affairs:	
Department: Water Affairs:	
Name of the Municipality:	
Fire Department:	
Emergency Number:	

Table 6.1 *Relevant Contact Personnel*

Name	Contact Person	Contact Numbers
Project Management Company		
Shell contact person		
Environmental Consultant		
PMC Sub-Supplier		
Hazardous Waste Disposal Contractor		

SIGNATURES

Shell PM _____
 Signature Date

PMC _____
 Signature Date

ERM _____
 Signature Date

PMC Sub Supplier _____
 Signature Date